GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Water Resources Department – Polavaram Irrigation Project — Constitution of a Committee to recommend measures to resolve the issues between the previous agency M/s Transstroy JSC EC UES (JV) and the firms engaged by them in carrying out the work – Orders – Issued.

WATER RESOURCES (PROJECTS.I) DEPARTMENT

G.O.RT.No. 117 **Dated: 13-02-2019**
Read :

From the Chief Engineer, PIP HW Unit, Lr.No.CE/PIPHW/DCE /OT/ CS/ 71M, Dt:06.02.2019..

ORDER:

In the reference read above, the Chief Engineer, PIP HW Unit has stated that the work "Investigation, survey and Preparation of Designs & Amp: Drawings and LP Schedule etc., (Balance) and (1) Construction of Earth damgap I & amp: III, Earth cum rock fill dam for Gap II spill Channel, approach channel and pilotchannel (2) Construction of spillway with crest level +25.72 m and its ancillary works and (3) Excavation of foundation of 960 WM hydro electric power house, approach channel, intake structure, tail race pool, tail race channel etc., of Polavaram Irrigation Project on EPC agency and entrusted to M/s Navayuga Engineering Company Limited including O&M for 5 years including defect liability period was entrusted to the M/s Transstroy JSC-EC UES (JV) during March 2013 Vide Agreement No. 1/2012-13 dt. 02.03.2013 with a contract period of 60 months.

2. However, since the agency could not show reasonable progress, part of the work has been withdrawn from their scope 1st time during 02/2018 vide Memo dt. 17.02.2018 and after that during 05/2018 vide Govt Memo dt. 11.05.2018 and finally during January 2019 under Clause 60(C) of PS to APSS. The deleted portions of work was entrusted to M/s Navayuga Engineering Company Ltd. (Civil part) and to M/s BEKEM infra Project Pvt. Ltd(Radial gates part). The works are in progress.

3. The Chief Engineer, PIP HW Unit has stated that during the execution of the work, the previous agency - M/s Transstroy JSC EC UES (JV) has taken the services of the following firms :

1. M/s L&T-Bauer
2. M/s BEKEM Infra Pvt.Ltd,
3. M/s Thriveni Earthmovers Pvt. Ltd.
4. M/s Keller India Pvt. Ltd.
5. M/s Geovale Services Pvt. Ltd.
6. other suppliers of Materials

4. He has further stated that the above mentioned firms are often approaching the authorities to settle their problems vis a vis M/s Transstroy

(p.t.o)

JSC EC UES (JV) which are mainly in the nature of payments due to them from the main agency. This matter was also represented by them to the Government during the review meeting held on 04.02.2019. The Government, in turn has considered to constitute a Committee to study and recommend measures to resolve the above mentioned issue vide the minutes of the meeting dated 04.02.2019.

5. The Chief Engineer, PIP HW Unit has requested to constitute a Committee comprising four members to look into the above matter represented by the said firms and to recommend measures to resolve the issues.

6. The Government, after careful examination, hereby constitute a Committee with the following four members to look into the above matter and to recommend measures to resolve the issues.

i) Engineer-In-Chief, Polavaram Irrigation Project - Chairman
ii) Chief Engineer, PIP Head Works Unit - Convenor
III) Superintending Engineer, PIP Head Works Unit - Member
IV) Sri B. Rosaiah (Retired Chief Engineer) – Member

7. The Committee shall submit the report to the Government within 15 days from the date of issue of this order.

8. The Chief Engineer, Polavaram Irrigation Project Head Works Unit shall take necessary action.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To
The Chief Engineer, Polavaram Irrigation Project Head Works Unit,
Polavaram, Dowlaiswaram, East Godavari District.
Copy to:
The Director of Works & Accounts, Ibrahimpatnam, Vijayawada.
Finance (FMU-WR III) Department.
The P.S. to Minister (WRD)
The P.S. to Secretary (WRD)
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER